Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
EIRL3	KSRB 9.5 Providing and fixing in position fully panelled wood shutters for doors, with styles and rails of 40mm thick with bottom and lock rails 180mm wide top rail and styles 1 OOmm wide as per drawing and panels of25mm thick including cost of materials, labour, HOM complete as per specifications (excluding cost of fixtures) Specification No. KBS 9.34 9.14 KSRB 9.5-1 :- do- Teak wood	cum							
	Measurement Recorded on:								
A	**DASARAHALLI**								
	Second Floor								
	D(1.50x2.10)	1	1	1.50		2.10	3.15		
B	**R.K.Hegdenagar**								
	Doors Ground Floors	cum							
	MD	1	1	1.82		2.75	5.01		
	Store Door	1	1	0.90		2.10	1.89		
	KitchenDoor	1	1	1.15		2.75	3.16		
	Extra Door front	1	1	0.90		2.30	2.07		
	Total Qty executed						**15.28**		
	Qty to be paid now						**15.28**	8844.21	135117.36

K.S. Choudareddy
Contractor

INFRA TECHNOCRATS CONSULTANTS BANGALORE
Consultants

26/10/22
Assistant Engineer
Yelahanka Project Zone

Cak 28/10
Assistant Executive Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
EIRL4	Providing and fixing M.S. Hand railing for Balcony/Staircase etc., with 50mm dia. M.S. hollow pipe of 14 gauge, welded to 20mmx20mm M.S. square rod placed vertically, spaced at 100mm at regular intervals of 600mm. These vertical rods laterally tied to 3 horizontal rods spaced at equal interval. These assembly is fixed to concrete by using expansion bolts and welding the same to reinforcement bars and making good the surface. All the joints and sections hould be cut to length, welded and grinded wherever necessary etc., complete . The work includes cost of all materials, labour charges for all items of work, hire charges for welding,cutting and grinding equipment, and electricity charges. etc., complete as per specification and drawing	Sqm							
	Measurement Recorded on:								
A	**DASARAHALLI**								
	Ground Floor								
	staircase	1	2	3.60		1.10	7.92		
	Second floor	1		7.00		0.80	5.60		
	Staircase	2		2.30		0.85	3.91		
B	**R.K.Hegdenagar**								
	Total Qty executed						**17.43**		
	Qty to be paid now						**17.43**	3097.87	**53995.91**

Contractor

INFRA TECHNOCRATS CONSULTANTS BANGALORE

Consultants

28/10/22

Assistant Engineer
Yelahanka Project Zone

28/10/22

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
EIRL5	KSRB 7.3 : Providing and fixing 1 mm thick M.S. sheet garage door with frame and diagonal braces of size 40x40x6 mm angle Iron, 3.15mm thick M.S. Gusset plates at the junctions and corners, with handles, stoppers and locking arrangements etc., including applying a priming coat of red lead paint cost of materials, labour, HOM complete as per specifications. Double leaf door of size 2.4x2.4m Specification No. KBS 7.9/7. 1	Sqm							
	Measurement Recorded on:								
A	**DASARAHALLI**								
	Dasarahalli								
	Ground Fllloor Door	1		0.90		2.40	2.16		
	Head Room	1		0.80		2.10	1.68		
B	**R.K.Hegdenagar**								
	MS Door	sqm							
	Head Room	1		1.52		2.05	3.12		
	Ground Floor	1		1.10		1.38	1.52		
	Total Qty executed						**8.47**		
	Qty to be paid now						**8.47**	2976.79	25225.35

K.S. Chandrareddy
Contractor

INFRA TECHNOCRATS CONSULTANTS BANGALORE
Consultants

28/10/22
Assistant Engineer
Yelahanka Project Zone

28/10/22
Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
EIRL6	PROVIDING TRAPEZOIDAL PROFILED SHEET Providing and installing of pre painted Galvalume iron Trapezoidal profiled sheet of approved make 1 060 mm width (1 000 mm cover width), 28-30 mm crest height with crest distance of 200 mm c/c with 2 ribs at the centre for stiffening. The total coated thickness (TCT) of the sheet will be 0.47 mm +/- 0.02 mm tolerance Zino-Aiu Alloy coating AZ150 gsm as per ASTM 1397/A755-550 mpa steel grade, 5-7 microns epoxy	sqm							
	Measurement Recorded on:								
A	**DASARAHALLI**								
	Dasrahalli								
	40x40x4 mm	1	1	2.40	4.80		11.52		
B	**R.K.Hegdenagar**								
	MS Sheet.	1	1	3.65	5.90		21.54		
	Total Qty executed						**33.06**		
	Qty to be paid now						**33.06**	750.47	**24806.80**

28/10/22

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Contractor

INFRA TECHNOCRATS CONSULTANTS BANGALORE

Consultants

28/10/22

Assistant Engineer
Yelahanka Project Zone

Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
EIRL7	Providing and fixing flush door shutter made out of solid core block board type, well seasoned chemically treated hard wood battens and internal frame with minimum 48 mm wide wooden frame all-round door shutters covered with cross banded wooden sheets (core veneer) hot pressed and fastened on both sides of the door using liquid phenol formaldehyde resin as per IS specification 2202 (Part-1) 1991 From manufacturer (Factory) complete as per specification -35mm thick both side Teak (Item No 9.106.4, SR 2018-19, Page No. 65)	Sqm							
	Measurement Recorded on								
B	R.K.Hegdenagar								
	First Floor	cum							
	Dressing Door	1	1	0.90		2.10	1.89		
	Dressing Door	1	1	0.90		2.10	1.89		
	Total Qty executed						**3.78**		
	Qty to be paid now						**3.78**	4302.12	16262.00

Contractor

INFRA TECHNOCRATS CONSULTANTS BANGALORE

Consultants

26/10/22

Assistant Engineer
Yelahanka Project Zone

28/10/22

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
EIRLB	Supplying of ....feet PVC Batten with integrated LED tube ..W with high quality diffuser with Life of 25000 burning hours & 70% lumen maintenance with CRI > 80. Power Input 220-240V@ 50/60Hz & Power factor >0.9 along with CE approved. 2 years Warranty against any manufacturing defect working under standard electrical condition.-LED light fitting 1 x 4' - 36/40 W(Item No. 11.3.3 , Page No. 34 Ele SR 2019-20)	Each							
	Measurement Recorded on:								
A	**DASARAHALLI**								
	Dasarahalli								
B	**R.K.Hegdenagar**	5					5.00		
	Tube Light-Ground	1	8				8.00		
	Tube Light-First	1	10				10.00		
	Total Qty executed						23.00		
	Qty to be paid now						23.00	631.25	14518.75

K.S.Chikkareddy
Contractor

INFRA TECHNOCRATS CONSULTANTS BANGALORE
Consultants

28/10/22
Assistant Engineer
Yelahanka Project Zone

28/10/22
Assistant Executive Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Sl. No.	Description of work	Unit	No.	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
	Supply of roundsquare recessfeatured mounted rating type LED Down light with W CRI 70 LED Lamp fitti Fabricated from diecast aluminium with white powder coated prepared to mains connector & tilt swivelling unit of aluminium die cast eye bolt & LED Lamp position retained by circular wire spring with Life of 25000 burning hours & 70% lumen maintenance with CRI > 80 Power input 220-240V @50/60Hz & Power factor >0.9 along with CE approved 2years Warranty against any manufacturing defect working under standard electrical conditions Item No 11.5.1 Page No. 34 Ele SR 2019-20)LED square or round down light 5-6W	Each							
	Measurement Recorded on								
A	DASARAHALLI								
	Dasarahalli								
B	R.K.Hegdenagar	5					5.00		
	Tube Light-Ground	1	6				6.00		
	Tube Light-First	1	6				6.00		
	Total Qty executed						17.00		
	Qty to be paid now						17.00	509.04	8653.68

Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE

Consultants

28/10/22

Assistant Engineer
Yelahanka Project Zone

Assistant Executive Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
EIRL11	KSR8 15-17.12: Providing and applying polishing with french polish on new wood surface and / or wood based surface to give an even surface after cleaning the surface of all dirt, dust and foreign matter, sand papered smooth, including cost of wood filler and materials, labour, complete as per specifications (Item No.15.64, SR 2018-19, Page No. 122)	Sqm							
	Measurement Recorded on:								
B	R.K.Hegdenagar								
	First Floor								
	Dressing Door	2.4	1	0.90		2.10	4.54		
	Dressing Door	2.4	1	0.90		2.10	4.54		
	Total Qty executed						9.07		
	Qty to be paid now						9.07	220.34	1998.94

K.S. Chowdareddy
Contractor

CRATS CONSULTANT
Consultants

28/11/22
Assistant Engineer
Yelahanka Project Zone

28/11/22
Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
E:IRL 12	Providing and lay ing platform using prepolished, water cut ! gang saw 40mm thick telephonic Black Granite laid on existing vertical supports and fixing in CM 1:3 proportion. Including cutting to required shape, pattern with paper joints, including full round ing for nosing, finished with cement mortar, pointed with colour pigments to match the colour of slab making through jointing with sealant, making holes 25mm x 12mm grooves in joints including cost of all materials, mortar, labour, curing etc., complete as per specification.(Item No.14.52, SR 2018-19, Page No. 110)	Sqm							
	Measurement Recorded on:								
B	R.K.Hegdenagar								
	Cladding in kitchen	1	1	8.83	0.60		5.30		
	Support	1	5.0		0.60	0.90	2.70		
	Total Qty executed						**8.00**		
	Qty to be paid now						**8.00**	3845.07	30752.87

Contractor

Consultants

Assistant Engineer
Yelahanka Project Zone
20/10/22

Asst. Executive Engineer
Project Division
Yelahanka Zone

Assistant Executive Engineer
Yelahanka Project Zone

BBMP Bangalore - 92

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate in Rs	Amount in Rs
6.8(b).19	FORE 14.12.3 Providing and fixing stainless steel kitchen sink of size 840x415mm bowl depth 150mm, with drain board, 18 S.W.G. brackets, stainless steel plug 40 mm, painting of flange and brackets, cutting and making good the wall and floor wherever required including cost of materials, labour complete as per specifications (Item No 12.38, SR 2018-19, Page No. 84.)	Unit							
	Measurement Recorded on:								
B	R K Hegdenagar								
	Kitchen	1	1				1.00		
	Total Qty executed						1.00		
	Approved BOQ Qty						0.00		
	Qty to be paid now						1.00	7040.02	7040.02

Contractor

Consultants

Assistant Engineer
Yelahanka Project Zone
20/10/22

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Assistant Executive Engineer
Yelahanka Project Zone
20/10/22

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
EIRL14	Providing and fixing RCC Precast cover slab of 100mm thick for drain in cement concrete M25 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc. complete and as per drawing and the directions of Engineer in-charge. (Data Rate)	Sqm							
	Measurement Recorded on:								
B	R.K.Hegdenagar								
	Precast Slab								
		1	1	10.00	0.75		7.50		
	Total Qty executed						7.50		
	Qty to be paid now						7.50	2360.37	17702.78

S.S. Chowdareddy
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

20/9/22
Assistant Engineer
Yelahanka Project Zone

20/9/22
Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
EIRL15	Providing and fixing pre cast solid cement concrete kerb stones made out of C.C. 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including form work, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc., complete. (P.No 27 of I.No 5.30 in PW,P&IWTD SR 2018-19)	No's							
	Measurement Recorded on:								
B	R.K.Hegdenagar								
	Kerbs								
		1	1	10.00	/0.45		22.00		
	Total Qty executed						22.00		
	Qty to be paid now						22.00	436.80	9609.71

Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE

Consultants

Assistant Engineer
Yelahanka Project Zone

Assistant Executive Engineer
Yelahanka Project Zone

21/2/22

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
	KSRS 4.8.3 Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specifications. Specification No. KBS 4.8.3(P.No 27 of 1)No.4.48.3 in PW:P&IWTD SR 2018-19)- TMT Fe-550								
E|RL|18|	MT							
	Measurement Recorded on:								
B	R.K.Hegdenagar								
	Qty vide premeasurements Page No. (13)						14.45		
	Total Qty executed						14.45		
	Qty to be paid now						14.45	78011.83	1127358.14

K.S. Choudareddy
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Assistant Executive Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
IRL17	KSRB 2-2 : Earthwork excavation by manual means for foundation of buildings, water supply and sanitary lines and electrical conduits etc., either in pits or in trenches 1.5m and above in width, in soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. including breaking of clods complete as per specifications.(P.No 6 of I.No 2.3 in PW,P&IWTD SR 2018-19)-KSRB 2-2. 1: - do - in ordinary soil. No. KBS 2.1 (a) /2.3.5	Cum							
	Measurement Recorded on:								
B	R.K.Hegdenagar								
	Qty vide premeasurements Page No.:						756.80		
	Total Qty executed						756.80		
	Qty to be paid now						756.80	326.15	246828.83
							Total Constrcution Cost		14093755.48
							Add GST @ 12%		1691250.66
							Total		15785003.13

INFRA TECHNOCRATS CONSULTANTS BANGALORE

Contractor

Consultants

Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner